

Supply Authority:				
Site Address:				
Customer Details:				
Name: Contact:				
Premises: Owned Te	nanted Vacan	t		
Electrical Inspection Details Electrical Contractor	Cont Lic			
Electrical Workers performing test: 1)	Elect Lic			
2)	Elect Lic			
Completion Date:// Start	End Duration (Hrs) _			
STEP 1: Preparation/Assessment. Preferably before site visit if possible	To alert of any electrical problems that arisen following the water damage	may have		
Consult the person in charge: Inform the owner to report any fallen "power lines" on the property immediately to Ergon Energy.	Comments/Concerns: In most cases, the grid supply will have been disconnected, but this cannot be assumed.	Check when complete		
 Inform the owner not to touch or try and tidy any electrical wiring which is exposed. They have Insurance to cover an electrical inspection and possible rectification costs. They will accept your invoice and provide payment upon completion. 	Customers may have the perception that this work is free of charge, or paid for by the Government Refer to the script advice above in Option 1 or 2			
STEP 2: Risk Management	To ensure that hazards specific to the installation are controlled			
RISK ASSESSMENT factors:	Comments/Concerns	Check when complete		
 Electric shock hazard from alternative sources. Surface Water in and around testing areas. Non electrical persons/pets occupying the installation. Warning: Due to the continuing damp conditions, it is imperative that all testing equipment is kept dry to avoid any possibility of electric shock to the user and damage to metering 	Be aware of the danger of alternative voltages being present. Although a P.V. system may be disconnected from the mains, there may be the possibility of L.V. D.C. present in the roof space and inverter electronics. Depending on the installation, it may be prudent to lock out the D.C isolator at the inverter.			
Prepare and use Personal Protective Equipment (PPE) that would assist in avoiding slips and falls: • Waterproof / water resistant footwear. • Stable ground around the work area. • Insect Bites (Mosquitoes).	Be aware of the possibility of contaminated ground. Cleaning of footwear and clothing should be done with care to avoid bacterial infection. Insect repellent should also be used to minimise the risk of disease.			



NOTE:

Please be aware during the testing of flood affected installations, although there will be a sense of urgency, a correct and timely test will ensure the safety of yourself and others. DO NOT TAKE ANY SHORT CUTS

STEP 3: Site Entry - Visual		
Prior to Entry on Site Perform Look up / Look Down / Look around procedure to ensure no Supply Authority Supply cables or consumers mains are detached and in a position of danger.	Extreme care should be taken when driving to site, taking account of the general area supply reticulation. This will assist Ergon Energy to identify supply issues and allow a better estimate on when electricity supply will be available to the consumer.	
Conduct a risk assessment and adhere to all contro	I measures before testing	
STEP 4: Test Procedure	NO Supply Voltage Available	
Before entering the property check the installation for Residents and Pets: Ensure no earthed metal is energised using a proximity tester – test switchboard surround and any metallic water pipes (if available). If there is an indication keep all persons clear and conduct further confirmation tests using a volt meter and independent earth. Contact Ergon Energy 13 22 96 immediately	Comments/Concerns	Check when complete
REFER to AS/NZS 3000:2018 clause 8.3.6.3. Notes 1-4 Insulation resistance should be greater than 1 M Ohm for final sub installation methods may need to be done before energisation.	circuits. Further investigation of cable o	condition and
Conduct INSULATION RESISTANCE TESTS:		
All Sub Circuits	All < 1.0 M ohm circuits should be disconnected and safely terminated.	
 Ensure all appliances or permanently connect loads are disconnected. Ensure all lamps are removed from light fittings & light switches are on. 	Be aware that outdoor lights, S.S.O.& hard wired equipment may contain moisture. Disconnection may be the best outcome to provide a cost effective safe installation.	
Light Dimmers may prove problematic. LED non replaceable lamps my require disconnection.	Check correct neutrals are located when R.C.D. are installed.	
Main Earth Continuity and Resistance		
Disconnect the main earth conductor from the MEN point or Earth bar, using a calibrated meter and trailing lead, ensure the resistance is less than 0.5 ohm.	To ensure the main earthing circuit is intact and functioning.	
1		1



RE-INSTALL MEN LINK / Reconnect Main Earth				
 Completion of Test All non-compliant circuits should be terminated and enclosed (AS/NZS 3000:2018 Clause 1.5.11.4) All non-compliant circuits shall be labelled and if necessary 	IMPORTANT Document any circuit disconnection on the test sheet			
tagged or locked out.				
STEP 5: Completion of Documentation	Record results of inspection/test and o	bservations		
Document all tests:	Comments/Concerns	Check when complete		
 Document all circuit readings on the Electrical Test Record and leave with the Form 3 in the meter enclosure Ensure all non-compliant sub-circuits are documented Complete the "Certificate of Test" Form and leave in the meter enclosure 	This information is critical to monitor the condition of non-compliant sub circuits over time. IMPORTANT Crucial wording on the Certificate of Test clearly identifies that you are performing safety testing only for reconnection after flooding			
Observations on electrical installation • General condition.	If installation appears dangerous to use rectify, disconnect or otherwise make safe.			
Any immediately dangerous aspects encountered that should require the installation to be disconnected/rectified.	Refer to the requirement to report a Dangerous Electrical Event to the ESO if you are unable to make an installation comply due to restrictions placed on you by the owner.			
On completion, if power is available return the main switch to the "ON" position and confirm earthed meter enclosure/earthed metal work is free of voltage and equipment operating	Confirm electricity meter is operating			

Version 3 © **MEA 2023**



(Complete the results using full numerical figures no symbols)

Circuit No. or Equipment Visual Inspection Complete		Size and	Continuity Test- OHMS	Polarity Test Equipment or Circuit	Fault Loop Impedance Test-OHMS	Insulation Resistance MEGOHM	Circuit Connected		Test
	Complete						Yes	No	Date
Main Earth									
MEN Link Re-Installed									

Comments:	



CERTIFICATE OF TEST

Date:/	
Customers Details:	
Customers Address:	
Supply Authority:	Forms Completed:
Details of work:	
Details of further works required:	
· -	
Date of test/ Electrical	I contractor licence number
Name on contractor licence	
affected by the electrical work, has bee	certifies that the electrical installation, to the extent it is en tested to ensure that it is electrically safe and is in wiring rules and any other standard applying under the electrical installation.
(s26) For electrical equipment , this cert affected by the electrical work, is electrical	rifies that the electrical equipment, to the extent it is ally safe.
Electrical Contractor:	Contractor Licence #:
Signed: Date:	/ /